

JANUARY 2023

PROJECT REPORTS



PHASE 8

STAGE 3



10 Months

Phase
8

2 Months
Wall Elevation
2 Months
Form work,
Steel work,
Casting of
Beams

Phase
9,10

6 Months
Plastering Till
Floor Completion

*Both 1st and 2nd
Floor will be
completed at
different times.*

International Children's funds (ICF) have made an outstanding contribution to the project in the last four months, which has enabled the project to continue running smoothly. Moreover, we were able to pay for the Window Glasses (Phase 4), which were not accounted for in the budget, as well.

According to the previous report (December 2022) about the sourcing of tiles from China in an attempt to reduce the cost of the project, the tiles are still pending. While we wait for the tiles from China, the engineers recommended that we carry out the wall elevation (Phase 8) for the first floor while we are awaiting the tiles from China.

As recommended by the engineers, the wall elevation (Phase 8) is required before the casting of the slabbed (Phase 6) can be performed. In order to save money, the engineers advised that, in order to reduce cost, the shape of the building would not allow the skeleton method, i.e. building pillars and casting the top, to be used. It is also due to the fact that there will be no wall to provide extra support for the formwork due to the absence of a wall. By doing so, we were able to start the process of elevating the wall, which in turn provided us with a more suitable wall structure for the casting process (Phase 6) of the slab, which will make the process of casting easier.

My sincere gratitude goes out to all of the donors who have contributed to ICF.

